



TIM HORTONS FRESH BREWER PRE-INSTALL CHECKLIST

Please complete the entire checklist before submitting.

This form is for reference only and is not a requirement for payment.

SRO #:

Restaurant Information

Restaurant #:	Restaurant Name:	Contact On-Site:	Contact Title:
Address Line 1:		Address Line 2:	
City:	State/Province:	Postal Code:	

Checklist

Check and confirm site is ready with applicable power and water requirements per specifications.

	Yes	No
1. 20 amp dedicated circuit	<input type="checkbox"/>	<input type="checkbox"/>
2. 30A NEMA L14-30P receptacle 3 wire plus ground for each brewer	<input type="checkbox"/>	<input type="checkbox"/>
3. 120V receptacle for stand	<input type="checkbox"/>	<input type="checkbox"/>
4. Dedicated cold water supply with shut off	<input type="checkbox"/>	<input type="checkbox"/>
5. 1/4" waterline for each brewer adapted to 3/8" male flair fitting	<input type="checkbox"/>	<input type="checkbox"/>
6. Water Flow Required 1 GPM	<input type="checkbox"/>	<input type="checkbox"/>
7. 20-90 PSI 138-621 kPa	<input type="checkbox"/>	<input type="checkbox"/>
8. House Water Filtration System onsite	<input type="checkbox"/>	<input type="checkbox"/>
9. House water filtration system installed	<input type="checkbox"/>	<input type="checkbox"/>
9a. If NO, enter the date for installation	Install Date:	/ /
10. Confirm millwork/counter tops are installed, level, and can support 100 lbs.	<input type="checkbox"/>	<input type="checkbox"/>
11. Confirm there will be adequate space for install / commissioning / provisioning for all equipment ordered.	<input type="checkbox"/>	<input type="checkbox"/>

Signature:

Date:

--	--